## Mira Costa High School MBUSD Cost Summary Report 10/11/2010

									·			Channel Street Conserver CC 2
	Α	В	С	D	Е	F	G	н		J	к	L
	Original November 2008 Budget	Design Development Estimate	Commitment (or Estimate if no Commitment)	Approved Change Orders	Percent Change	Current Contract Amount	Pending Change Orders	Total Projected Percent Change	Projected to Complete	Variance from Budget	Billed To Date	Percent Complete
					D/C	C+D		(D+G) / C	C+D+G	I-A		K/B
Building Construction												
Phase I Math / Science Building	17,500,000	19,520,112							· · · · · · · · · · · · · · · · · · ·			├]
Sitework at Math / Science Building	1,300,000	2,421,837							1			
Construction Support and Services	1,500,000											
Inspector of Record (16 Months)		240,000							I			]
Geotechnical Observation and Testing Materials Testing and Inspection		54,855 292,802										
DSA Permit Fees		134,349										
Other Regulatory Fees & Inspections		50,000										
Design and Construction Contingency - 15%	4,060,000	3,407,093										
Total Phase I	24,360,000	26,121,048										
Phase II	9,950,000											
Building A - Modernization	0,000,000	2,017,086							· †			<b> </b>
Building M - Modernization		1,449,446										
Building N - Modernization		834,092							I		ļ]	
Building U - Modernization		260,282							I			<b> </b>
Building WW - Modernization Building YY - Modernization		283,590 57,932							ł		<u> </u>	
Building Y - Modernization		60,598							ł			
Gymnasium Modernization		182,872							1			
Sitework Phase II		179,254										
Construction Support and Services	1,702,500								I	<b></b>		
Inspector of Record (8 Months)		120,000							}			]
Geotechnical Observation and Testing Materials Testing and Inspection		10,000 77,188										┝────┦
DSA Permit Fees		32,656							ł			
Other Regulatory Fees & Inspections		20,000										
Design and Construction Contingency 15%	2,330,500	837,750										]
Total Phase II	13,983,000	6,422,747			-				i			]
Phase III	5,550,000											
Multi-Purpose Building		5,453,013							I	J		
Building W - Band Orchestra		2,678,161 504,359			-				i			]
Building X - Modernization Building V - Modernization		286,850							· · · · · · · · · · · · · · · · · · ·			]
Building S - Modernization		302,929							i			
Building B		40,207							1			
Satellite Cafe		239,177										
Sitework at Multi-Purpose Building and Quad	1 000 000	2,588,849							I			]
Construction Support and Services Inspector of Record (12 Months)	1,300,000	180,000										
Geotechnical Observation and Testing		28,461										
Materials Testing and Inspection		122,312										
DSA Permit Fees		74,048										
Other Regulatory Fees & Inspections		30,000							IŢ		]	]
Design and Construction Contingency 15%	1,570,000	1,879,255							ł			
									ł		ļl	
Total Phase III	8,420,000	14,407,620							ł		<u> </u>	
Furniture Fixtures and Equipment - FF&E	1,000,000											
Furniture Fixtures and Equipment - FF&E - Phase I		500,000							<u>├</u> ────┤			]
Furniture Fixtures and Equipment - FF&E - Phase I Furniture Fixtures and Equipment - FF&E - Phase I		150,000 350,000							ł		<u> </u>	<b> </b>
י מהוונסיבי ואנטיבא מווע בעטוףוופוונ - דרמב - דומספ ו		330,000							ł			
Available for Future Design Enhancement	292,000											
TOTAL CONSTRUCTION COST	48,055,000	47,951,416	-	-		-	-		-	-	-	
Soft Costs										······		
Architect, CM, Services and Attorney	5,600,000	5,600,000							ł		572,565	10.2%
Architect, CM, Services and Attorney - Contingency	1,120,000	1,120,000							<sup>†</sup>		,	
									l			
TOTAL Soft Costs	6,720,000	6,720,000	-	-		-	-		-	-	572,565	8.5%